

**American Reinvestment and Recovery Act (ARRA)
Rio Grande Flood Control System Improvements**

Last Update: 20 Mar 2012

ID	Refer. Number	Task	Miles of Design	Miles of Const	Notes	2009												2010												2011												2012												2013											
						Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4											
						J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M
1		RIO GRANDE FLOOD CONTROL SYSTEMS REHAB (ARRA)	224.6	236.5		▶																																																											
2																																																																	
3		UPPER RIO GRANDE FLOOD CONTROL SYSTEM	121.6	121.6																																																													
4		Hatch (Hatch Siphon - Bignell Arroyo, West Levee)	13.7	13.7	Actual Distance																																																												
5	09 T 0030	Design			*** Completed ***																																																												
8	10 C 0005	Construction			*** Completed ***																																																												
9	10 B 0001	Issue Pre-Solicitation Notice	0	0	Initial 10/20/09; modified 10/6/09.																																																												
10	10 B 0001	Solicit & Award Construction Contract	0	0	Bid on 12/22/09.																																																												
11	10 C 0005	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Milestone Exc.																																																												
12	10 C 0005	Construct Flood Control Improvements	0	13.7	Extended - Mods & Delays																																																												
13		FEMA Certification Process	0	0																																																													
14	10 C 0005	Prepare & Issue Mod for Record Drawings	0	0	Rcvd Cost Proposal 3/7/12.																																																												
15	10 C 0005	Submit Record Drawings	0	0																																																													
16		Prepare and Submit Certification Documents to FEMA	0	0																																																													
17		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
18																																																																	
19		Mesilla Phase 1 (Shalem Bridge - Vado Bridge)	33.4	33.4	Actual Distance																																																												
20	09 T 0030	Design			*** Completed ***																																																												
23		Construction																																																															
24	10 B 0002	Issue Pre-Solicitation Notice	0	0	Initial 10/20/09; modified 10/6/09.																																																												
25	10 B 0002	Solicit & Award Construction Contract	0	0	Bid on 12/22/09.																																																												
26	10 C 0004	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Lakeshore Engineering Svcs																																																												
27	10 C 0004	Construct Flood Control Improvements	0	33.4	Extended - Mods & Delays																																																												
28		FEMA Certification Process	0	0																																																													
29	10 C 0004	Submit Record Drawings	0	0																																																													
30		Prepare and Submit Certification Documents to FEMA	0	0																																																													
31		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
32																																																																	
33		Mesilla Phase 2 (East Levee, Leasburg Bridge - Mesilla Dam)	19.6	19.6	Actual Distance																																																												
34	09 T 0030	Design			*** Completed ***																																																												
41		Construction																																																															
42	10 B 0005	Issue Pre-Solicitation Notice	0	0	Initial 4/16/10; Modified 7/6/10.																																																												
43	10 B 0005	Solicit & Award Construction Contract	0	0	Bid on 8/27/10.																																																												
44	10 C 0017	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Briston Construction.																																																												
45	10 C 0017	Construct Flood Control Improvements	0	19.6	Extended - Mods & Delays																																																												
46		FEMA Certification Process	0	0																																																													
47	10 C 0017	Submit Record Drawings	0	0																																																													
48		Prepare and Submit Certification Documents to FEMA	0	0																																																													
49		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
50																																																																	
51		Canutillo Phase 1 (Vado Bridge - Borderland Bridge)	27.6	27.6	Actual Distance																																																												
52	09 T 0030	Design			*** Completed ***																																																												
55		Construction																																																															
56	10 B 0003	Issue Pre-Solicitation Notice	0	0	Posted 10/20/09; modified 10/6/09.																																																												
57	10 B 0003	Solicit & Award Construction Contract	0	0	Bid on 12/22/09.																																																												
58	10 C 0006	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Milestone Excavation.																																																												
59	10 C 0006	Construct Flood Control Improvements	0	27.6																																																													
60		FEMA Certification Process	0	0																																																													
61	10 C 0006	Prepare & Issue Mod for Record Drawings	0	0																																																													
62	10 C 0006	Submit Record Drawings	0	0																																																													
63		Prepare and Submit Certification Documents to FEMA	0	0																																																													
64		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
65																																																																	

American Reinvestment and Recovery Act (ARRA)
Rio Grande Flood Control System Improvements

Last Update: 20 Mar 2012

ID	Refer. Number	Task	Miles of Design	Miles of Const	Notes																																																												
						2009												2010												2011												2012												2013											
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																																			
66		Sunland Park (Borderland Bridge - Rio Grande Power Plant)	11.9	11.9	Actual Distance																																																												
67	09 T 0030	Design			*** Completed ***																																																												
75		Construction																																																															
76	10 B 0004	Issue Pre-Solicitation Notice	0	0	Initial 4/16/10; Modified 7/6/10.																																																												
77	10 B 0004	Solicit & Award Construction Contract	0	0	Bid on 9/2/10.																																																												
78	10 C 0018	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Ultimate Concrete.																																																												
79	10 C 0018	Construct Flood Control Improvements	0	11.9	Extended - Mods and delays																																																												
80		FEMA Certification Process	0	0																																																													
81	10 C 0018	Prepare & Issue Mod for Record Drawings	0	0																																																													
82	10 C 0018	Produce Record Drawings	0	0																																																													
83		Prepare and Submit Certification Documents to FEMA	0	0																																																													
84		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
85																																																																	
86		Riverside Canal and Wasteway #1 Crossing	0	0	Actual Distance																																																												
87	N/A	Design			*** Completed ***																																																												
89	10 C 0011	Construction			*** Completed ***																																																												
95																																																																	
96		Fabens-Tornillo and Fort Hancock	15.4	15.4	Actual Distance																																																												
97	09 T 0031	Geotech & Design			*** Completed ***																																																												
101	10 C 0009	Construction																																																															
102	10 B 0006	Issue Pre-Solicitation Notice	0	0																																																													
103	10 B 0006	Solicit & Award Construction Contract	0	0	Bid on 5/26/10.																																																												
104	10 C 0009	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Ultimate Concrete.																																																												
105	10 C 0009	Construct Flood Control Improvements	0	15.4																																																													
106		FEMA Certification Process	0	0																																																													
107	10 C 0009	Submit Record Drawings	0	0																																																													
108		Prepare and Submit Certification Documents to FEMA	0	0																																																													
109		Review and Issue/Deny Certification Status (FEMA)	0	0																																																													
110																																																																	
111																																																																	
112		PRESIDIO VALLEY FLOOD CONTROL SYSTEM	0	9																																																													
113		Presidio Phase 1A (Upper Segment, Urban Area & Cibolo Creek)	0	9	Actual Distance																																																												
114	10 T 0008	Geotech & Design			*** Completed ***																																																												
119	10 C 0015	Construction																																																															
120	10 B 0009	Issue Pre-Solicitation Notice	0	0	Posted.																																																												
121	10 B 0009	Solicit & Award Construction Contract	0	0	Bid on 8/5/10.																																																												
122	10 C 0015	Review Bonds/Insur & Issue Notice to Proceed	0	0	Awarded to Magnus Pacific Corp.																																																												
123	10 C 0015	Construct Flood Control Improvements	0	9																																																													
124																																																																	
125																																																																	

